

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- EOAT - Ranga Reddy District - Package No. AP 17 IX LB 03 - "Construction of causeway on 8/0 Tandur - Chincholi PWD road to Parwathapur in Tandur (M) and Construction of bridge on R/f R&B road to Nagasamunder in Yalal (M), Ranga Reddy District"- Granting of Extension of Agreement Time upto 04.11.2012 for a period of 192 days without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1608

Dated: 30-08-2012.
Read the following:-

- 1) G.O.Ms.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W9/DEE.6/AP17IX LB03/RR/2010, dated 25-7-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal hereby grant Extension of Agreement Time upto 04-11-2012 for a period of 192 days without Penalty in respect of works "1.Construction of causeway on 8/0 Tandur - Chincholi PWD road to Parwathapur in Tandur (M) and 2. Construction of bridge on R/f R&B road to Nagasamunder in Yalal (M), Ranga Reddy District" sanctioned under PMGSY Phase IX, as the delay is not attributed by the Contractor, the delay is due to non availability of sand since there is a ban on quarrying of sand, due to Sakalajanula Samme from 13-9-2011 to 14-10-2011 and also the delay in approval of designs.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Ranga Reddy District.

Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.